

## CONSTRUCTION PROGRESS REPORT

<b>Project:</b>	Riviera Club	<b>Date:</b> 4/28/23
<b>Subject:</b>	Construction Progress Weekly Update	
<b>Location:</b>	7500 Estero Blvd	

The following summary of work includes construction progress from 4/24/23 to 4/28/23.

### Summary of this week's activities

- Site walk with electrical vendor for estimate to complete repairs and changes.
- Site walk with vendor for hurricane store front doors estimate.
- Block masons on site continuing with breakaway walls.
- Stucco crew on site continuing with stucco repairs.
- Metal framers on site continuing with wall repairs and installations on ground level.
- Laborer's on site doing general clean up on site.

### Look ahead for next week's activities

- Pool contactor to be on site to provide estimate.
- Block masons to continue with breakaway walls.
- Stucco crew to continue with stucco repairs.
- Hollow metal door installers to be on site beginning installations of door frames and door slabs.  
(Still waiting on hardware delivery)
- Drywall repairs to continue in units.
- Electrical team onsite making garage level lighting repairs

### Weather related delays this week

N/A

### List of any outstanding owner approvals we are waiting on

N/A