

CONSTRUCTION PROGRESS REPORT

Project:	Riveria Club	Date: 1/6/23
Subject:	Construction Progress Weekly Update	
Location:	Boardwalk Caper Fort Myers, FL 33931	

The following summary of work includes construction progress from 1/3/23 to 1/6/23.

Summary of this week's activities

V-Systems has evaluated the fire alarm system and the fire pump system and will be providing estimates to us for replacement of both.
 HVAC Company has evaluated all rooftop units and all units that the A/C is not working in and will be providing proposal for replacement.
 Electric Company was on site (1/5) evaluating the rebuild of the electrical components for the parking garage and first floor units as needed.
 Installing security fencing to secure property

Look ahead for next week's activities

Electrical Team starting repair work inside units of each floor
 Plumbing team starting repair work.

Weather related delays this week

N/A

List of any outstanding owner approvals we are waiting on

Lobby area drawings needed for rebuild.