

## CONSTRUCTION PROGRESS REPORT

<b>Project:</b>	Riviera Club	<b>Date:</b> 5/12/23
<b>Subject:</b>	Construction Progress Weekly Update	
<b>Location:</b>	7500 Estero Blvd	

The following summary of work includes construction progress from 5/8/23 to 5/12/23.

### Summary of this week's activities

- Stucco crew on site continuing with stucco repairs.
- Metal framers on site continuing with repairs on South side Garage level
- Block masons to continue with breakaway walls.
- Pool company on site continuing with pool cleaning and repairs.
- Masons and stucco crew 90% completed with repairs.
- Laborers on site doing general cleaning.
- On site meeting With low voltage company rep to obtain bud for repairs.
- Laborer's on site doing general clean up on site.

### Look ahead for next week's activities

- Pool company to continue repairs.
- Electricians to begin repairs on garage level.
- Metal doors to be installed.
- Dry wall repair and replacement to commence

### Weather related delays this week

N/A

### List of any outstanding owner approvals we are waiting on

N/A