

CONSTRUCTION PROGRESS REPORT

Project:	Riviera Club	Date: 5/19/23
Subject:	Construction Progress Weekly Update	
Location:	7500 Estero Blvd	

The following summary of work includes construction progress from 5/15/23 to 5/19/23.

Summary of this week's activities

- Stucco crew on site continuing with stucco repairs. – Will walk property to finalize scope of work
- Requested bid from Low voltage company rep this week.
- CPC Electric team onsite working on Data cable lines replacing electric lines for Garage level

Look ahead for next week's activities

- Electric repairs ongoing in Garage level – missing 1 door to fire pump room
- Meet with owners 1st floor to discuss scope of work so CPC construction team can commence repairs
- Finish masonry work on Garage level
- CPC Construction Management team will send over the following items: Garage Door Specs, AC Specs for garage level Air conditioning in Lobby & storage areas, Light fixtures for garage level, Turtle lights and Mailboxes for lobby area.

Weather related delays this week

N/A

List of any outstanding owner approvals we are waiting on

N/A