

CONSTRUCTION PROGRESS REPORT

Project:	Riviera Club	Date:	8/11/23
Subject:	Construction Progress Weekly Update		
Location:	7500 Estero Blvd		

The following summary of work includes construction progress from 8/7/23 to 8/11/23. Summary of this week's activities

- Repairs in 1st Floor units Waiting on inspections Scheduled for week of 8/21
- Garage Door Side mounts On order Anticipated arrival w/o 9/4
- CPC & Electrical Landscape Lighting / turtle light specs. Should have by 9/15
- Engineer working on drawings for meter placement Needs pool equipment specs Patrick is reaching out to pool vendor Contacted
- Data Communications vendor onsite working on repairs
- 1st Floor Units Scheduling additional items needed to pass inspection
- Alex Fite onsite working on AC for Lobby & North Garage In progress
- Lobby Glass is in the process of being installed Completed
- Coordinating with Data team & electricians to prepare for keyless system and door install
- Keyless vendor onsite w/o 8/28
- 1st Floor windows & doors should be completed by 8/16
 - Stucco repairs on Furdowns In progress
- Framing, Stucco, & electrical repairs ongoing in Lobby

Look ahead for next week's activities

- CPC Construction Management team will send over the following items: Garage Door Specs, AC Specs for garage level Air conditioning in Lobby & storage areas, Light fixtures for garage level, Turtle lights and Mailboxes for lobby area. Acquiring specs for submittals
- Electrical team sending over new fixture specs on Landscape & Turtle lights CPC team acquiring specs
- Electrical Team to install power to Landscape pond Anticipated completion date by 8/14
- DEP / Engineers is working with CPC to acquire coastline elevations for pool house Spoke with vendor on missing items needed. Survey should be completed by 8/16
- AC team continuing install in garage area
- Water Heaters starting installation begins w/o 8/16
- Working with engineers / architect on pool house drawings, permits & surveys Ongoing
- 2 unit for AC replacements scheduled for 8/16 Units 701 & 302

Weather related delays this week



List of any outstanding owner approvals we are waiting on

N/A